

# South San Francisco Station Improvement Project

**September 2018 Board meeting** 



### **Overview**

- Project Need
- Project Scope and Purpose
- Project Challenges
- Next Steps



#### **Project Purpose**

#### Why does existing station need to be replaced?

- Improve system operations (Remove Hold Out Rule)
- Improve station access
- Connect west and east sides of South San Francisco




# **Existing Station**





# **Project Scope**





# **Project Scope**

- Construct new center platform
- Remove and relocate utilities to allow for construction of new pedestrian underpass
- Construct new Downtown Plaza at Airport Boulevard and Grand Avenue
- Construct shuttle pick-up/drop-off area on Poletti Way




# Original Construction Contract Schedule and Budget

- Contract advertised April 2017 to maintain PCEP Schedule
- Contract awarded in August 2017
- Construction Contract = \$32.2 million with 10% Contingency
  - \$1.5 mil on behalf of Electrification (OCS Foundations)
- Construction began in January 2018
- Contract completion intended for June 2019



### **Utility Relocation Work**



Red = Existing Utility; Same location as Underapss Green = Relocated Utility; Away from Underpass



#### **Project Challenges**

- Portion of Work is adjacent to active rail yard, requiring increased coordination with both commuter and freight operators
- Utility Relocation and Station Construction cannot be done concurrently.
- Work activities need to be coordinated with Peninsula Electrification Project. Planned activities may need to be modified to allow activities to be done concurrently.



#### Working Adjacent to Active Rail Yard





#### **Utility Relocation Work**





- Three different utilities need relocation
- Requires large temporary excavation support
- Limits areas to stage and store materials



#### **Underpass Construction**






- Precast box installation
- Avoid activity during utility relocation and wet season (Estimated Duration = 7mos)



#### **Renderings of Completed Station**



**Center Platform, Looking North** 



#### **Renderings of Completed Station**



**Downtown Plaza, Looking East** 



#### Summary

- Request to increase Contract Authority by \$3,403,000, making Total Contract Authority \$38,798,555.
- Revised Contract End Date is August 2020.
- Project likely to return for more Budget Authority
- Suspension of Station Construction to allow Utility Relocation:
  - Minimizes daily time related costs since Contractor will deploy resources to Tunnel 1 and 4 while Utilities are relocated.
  - Retains key Contractor staff to complete Station Construction once Tunnel 1 and 4 project is complete.
  - Maximizes work areas for utilities to perform relocation work.